

LEAK DETECTION AND REPAIR (LDAR)

2025 annual summary: Eastern Dunes CPF-1

Report reference	CS-LDAR-2025-0412
Date	10 December 2025
Survey lead	Marco Rossi
Method	Optical gas imaging (cooled MWIR camera, 3.2 to 3.4 μm) of all accessible components; detected leaks quantified with a Hi-Flow sampler
Emission estimate	Measured leak rate $\times$ leak duration; leaks assumed to start midway between surveys and to stop at the repair date recorded in CMMS

Survey results

Survey	Date	Components surveyed	Leaks detected	Repaired within 15 days	Estimated CH ₄ (t)
Q1	24-Feb-2025	9,412	31	31	16.2
Q2	19-May-2025	9,455	27	26	21.4
Q3	18-Aug-2025	9,470	24	24	19.8
Q4	17-Nov-2025	9,470	19	19	16.6
Total			101	100	74.0

One leak detected in Q2 (gate valve on the K-201B suction header) required a shutdown to repair and was fixed during the planned September maintenance window. Its emissions are included until the repair date.

Component inventory

Component type	Count
Valves	3,210
Connectors and flanges	5,480
Pressure relief devices	96
Open-ended lines	74
Pump seals	18
Other	592
Total	9,470

Compressor seals, pneumatic controllers, tank and TEG vents are quantified separately by the operator and are excluded from this survey total.

Marco Rossi

Marco Rossi

Survey Lead, ClearSight OGI Surveys
10 December 2025

Priya Nair

Dr. Priya Nair

Reviewed: GHG & Energy Lead, Dunes Energy
14 December 2025